ATTO CIPIELLO CI/TRILIDO-HTTER

Approved For Release 2002/08/08 : CIA-RDP82-00457R006500520012-7

Status of the Road Construction work - Proparatory Work to be started in early October 1950

Land	Number of Bridges	Total of Costs in 1000 DM	Extent of Work done expressed in Figures of Daily Work Performances	Contracts Concluded for	Number of Bridges under Construction	Percentage with which Steel Requirements were Met	Percentage wit which Cement Requirements were Met
Mocklenburg	26	2700	93120	24	24	67	54
Brandenburg	55	11089	313120	52	53	38	38,5
Sachson-Anhalt	51	8431	234380	21	21	70	73
Thueringen	5#	2620	83500	23	23	17	84
Sachsen	19	2600	86800	19	19	91	96
DDR	14,5	27440	810920	139	140	82,5	Eų
Serlin (Sowiet	9	2554	73700	9	9	98	87

COIVILLE IN IN

CENTRAL INTELLIGENCE AGENCY
ARRAL INTELLIGENCE AGENCY
ARREST

Approved For Release 2002/08/08 : CIA-RDP82-00457R006500520012-7